

Construction Projects Timeline

Project	Design Completed	Sub Walk Thru	Subcontractor	Walk-thru Completed	Construction Started	Construction Finished
Boiler, LMS	1-Sep	16-Sep	7-Oct			*April, 2020
Building Automation System	5-Sep	16-Sep	5-Sep	16-Sep		
Lighting						
Middle school	5-Sep	16-Sep	5-Sep	16-Sep		
High school	5-Sep	16-Sep	5-Sep	16-Sep		
Elementary	5-Sep	16-Sep	5-Sep	16-Sep		
Early Childhood Center	5-Sep	16-Sep	5-Sep	16-Sep		
Maintenance Areas	5-Sep	16-Sep	5-Sep	16-Sep		
Transportation	5-Sep	16-Sep	5-Sep	16-Sep		
Central Office	5-Sep	16-Sep	5-Sep	16-Sep		
Voice Over IP	20-Aug	20-Aug	16-Sep	23-Sep	Tentative, 7-Oct	by December
Surveillance Cameras						
Middle school	26-Aug					
High school	26-Aug					
Elementary	26-Aug					
Early Childhood Center	26-Aug					
Unity Field	26-Aug					
Maintenance Areas	26-Aug					
Transportation	26-Aug					
Central Office	26-Aug					
Marketing	23-Sep	n/a	n/a	n/a	n/a	n/a

